Port Authority of Guam Master Plan for Port Modernization

FRC San Francisco

Prepared by PB International, Inc.

February, 2008



History & Snapshot

- Navy Designed & Put in Service in Late 1960's
- Has Remained Largely Unchanged Since
- Ownership/Operations to Gov-Guam in 1970's
- Done its Job for Guam & Bases as Sole Gateway (Over 90% moves through Port)
- But Facilities are Considerably Out of Date for Modern Cargo Operations
- PBI has Substantially Completed Master Plan
- WILL NOT meet Marine Base Relocation Demands








Cargo Forecast

Framework for the Forecasts:

- Transportation is a derived demand
- Population
- Employment & markets
- Major Drivers
 - Base Construction & 22% Population Increase
 - GovGuam Infrastructure Program








Forecast

Boxes


Containers in Boxes



Transhipment Local/Tourist DOD

Median Break-

bulk Cargo Cement is Double or More





Critical Capacity Constraints for Containers, Break-bulk & Cement Annual Cargo:

- Containers: Est. Capacity Peak Demand
- Break-bulk: Est. Capacity Peak Demand
- Cement: Est. Capacity Peak Demand
- Cruise: Future Demand
- Liquid Fuels

103,000 Boxes in 2007 120,000 (current trade pattern) (200,000 high peak) 190,000 155,000 Tons Peak in 2006 **Close to Capacity Tons During Construction** 320,000 100,000 Tons in 2007 125,000 Tons 250,000 Tons (Could range higher) 6 to 8 Vessels Vessels if Successful 25 Have Excess Capacity (Shell/Mobil)



Design Ships

\$hort Term (Base Relocation Driven)

Classification	TEU	LOA (Feet)	Draft (Feet)	Beam (Feet)	Width (Container)	DWT
Handy Size	2,200	640	33	93	11	25,000
Maunawili	2,600	712	41	105.6	13	37,752
Horizon Hunter	2,824	729	39	<mark>98</mark>	12	39,266
LMSR Military Vessel	N/A	950	37	105.6	N/A	34,000


Long Term (Technology Driven - to be Deferred)

Classification	TEU	LOA (Feet)	Draft (Feet)	Beam (Feet)	Width (Container)	DWT
Post Panamax	4,800	900	45	135	16	90,000
Super Post Panamax	8,000	1,150	48	150	18	100,000





Analyzed Alternatives & Selected Concept for Implementation



Selected for Implementation

- Considered Alternatives & Selected for Implementation
- Modernize & Expand 2,250 of Wharf & Dredge:
 - Existing Berth: -37' As Is
 New Berth: -42' Now & -51' Future
- Apron & Container Crane:
 - Near Term: 50' PANAMAX Crane Long Term: 100' Gage Post-PANAMAX
- Retain/Save Most Existing Buildings
- Minimize Disruption to Existing Operations
- Secure Yard per ISPS
- High-mount Yard Lighting, Paving & Utilities
- Expand Terminal for Peak Storage Demands



Selected Concept Features (Cont'd)

New, Efficient Truck Gates

- Target: 3 Min. In / 1 Min. Out
- Paperless Semi-automated Gates (OCR?, Cameras..)
- Optimize Manning

Break Bulk Storage Yard for Construction Peak

- Rebar, Pipe & non-Containerized Project Cargo
- Use for Military Deployment Exercises in Out Years
- Plan for Customs, Agriculture Inspection, Fumigation Etc.

Cement: Dredging by Port / Other Private Sector Port Authority of Guam Master Plan Update 2008

Cargo Terminal Budget Estimates

	Budget Estimate
	\$ 6,530,000
	\$ 2,180,000
	\$ 7,510,000
	\$ 34,290,000
	\$ 7,950,000
	\$ 14,600,000
	\$ 8,990,000
	\$ 20,110,000
	\$ 7,740,000
	\$ 14,500,000
	\$ 2,900,000
	\$ 1,500,000
	\$ 3,700,000
	\$ 2,500,000
	\$ 2,500,000
	\$
	\$ 137,500,000
25%	\$ 34,500,000
15%	\$ 21,000,000
	\$193,000,000



Immediate & Near Term Steps

- Identify Funding for Critical Near Term Activities
- Perform Financial Feasibility Assessment & Identify Alternative Financial Scenarios
- Alternative Implementation Plans & Delivery Scenarios
- Site Characterization Program
- Environmental Analysis & Permitting
- Preliminary Engineering of Wharf Concurrent with Above
- Put in Place Mix of Financing/Funding/Tariff/Investment etc.
- Port Crane Procurement (in Progress as PMC due to Immediate Need)



Preliminary Cash Flow Based on One Notional Schedule & Delivery Method

ONE POSSIBLE SCHEDULE S	CENAF	RIO																																							
FEDERAL FISCAL YEAR	2008/	Q3	200)8/Q	4 :	2009	/Q1	20	009/0	Q2	20	09/0	Q3	20	09/	Q4	201	10/0	21	201	L0/Q	22	201	10/Q	3	201	0/Q4	4 3	2011	l/Q1	20	911/	Q2	20	11/(23	201	11/Q	4	2012	/Q1
CALENDAR YEAR			2	008									2009										2010									20					11				
ACTIVITY	4 5	6	7	8	9 1	0 11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9 1	0 1	1 12	1	2	3	4	5	6	7	8	9 1	.0 1:	1 12
Master Plan	200,0	00				1	1	1												1	1	1	1	1	1	1	1	1	1	1						1	1	1	ļ.	ļ	
Financial Feasibility			\square																	1		1		i						1							ļ				\square
Implementation Plan	180,0	00	Ħ	1		1	Ì	Ì												1		Î	Ì	1	Î	Ì	Ì			1	Ĺ					1	Î		Ť	Ì	\square
Assume EIA Process					an an		1															1	1		1	Ì				1							1		1		
(Alternate EIS Scenario)	160.0	100		1																																	4				
USACE Permit Approval		Ħ				1																						1													\mp
Field Investigations	140,0	00													Ass	ump	tion	s foi	• this	s Sch	edu	le So	cena	rio	1	\uparrow												1	\uparrow		\pm
Engineering - Berths					4											* EL/	1 (no	ot El	S wi	ll be	req	uire	d fo	r env	/iron	imei	ntal	perr	nits	1							1	1	İ		
Prel. Engineering - Upland	120,0	00		1												* Scl	nedu	ile i	mpa	ct of	PPF	, not	t fac	tored	1 in (will	be d	lone	in I	mplei	ment	atio	л Pl.				t	1	T		
Design-Build Documents																* De	sign	-Bu	ild fo	or M	arin	e/Ci	ivil/	Struc	tura	l W	ork														
Design-Build Tender	100,0	100	Ħ			1										* Se	para										es, ca	irgo	equ	ipr	nt & :	syst	ems				1		1	Shri	en 1
Design-Build Award			Ħ				1																ļ	1		1				1							į	1	Ť		\top
Design			Ħ	Ť	Ť	Ť	Ì										1				1	1				İ	1	1	1	Ì						Ì	Ì		Ť		\pm
Phase I: F-7 Berth			Ħ	1		İ	1	İ									İ			1		1	1	1	11					1						1	i	i	i	İ	
Phase II: Other Berths			П	Ì	T		1	Ì											Ī	Ì	Ì	Ĵ	1		Ť	Ť	T										1		ľ		
Terminal Civil-Structural																				1	1	1		1		1															\square
Crane Procurement				ł											Cı	ırren		ns fe		1C																	- 1			1	
Cargo Handling Equipment																					1				i																\square
TOS, Gate & Other Systems			Ц	Ì		1	1							\leq							ļ	1		İ	Ì	İ			i									,		Ť	\square
Final Tenant Relocation				1				~																							1									1	\square
Port Access Road (Others)			-		1	1 5						2 2	1 10			16		10	10						1	1				137						1	1 121		<u></u>		
BASE CONSTRUCTION				4	-	4		Ľ	Ĭ	3		4					- /	19	19			4		4-45	-40-	4	48	4		RINE				RUC	TION	I PR	OGR	AM	->	l	
		i i	1	i		1	i	<u> </u>		_							j	ĺ		į		j	į	į	i	į	i		1	j			i			1	į	į	i	i.	<u> </u>

Preliminary Cash Needs Based on One Notional Schedule & Delivery Method

CF - BASED ONE POSSIBLE SCHEDULE SCENARIO (\$1,000)											
CALENDAR YEAR	2008	1	2009		2010		2011	TOTAL			
		10 11 12 1	2 3 4 5 6 7	8 9 10 11 12	1 2 3 4 5 6 7 8 9	10 11 12	1 2 3 4 5 6 7 8 9				
FEDERAL FISCAL YEAR	2008		2009		2010		2011				
Planning	\$1,986		\$0		\$0		\$0	\$1,986			
AEE&M	\$2,250		\$7,376		\$5,895		\$3,492	\$19,014			
Traffic	\$0		\$0		\$0		\$2,500	\$2,500			
Security	\$0		\$0		\$1,548		\$6,192				
Marine	\$0		\$8,164		\$22,859		\$9,797	\$40,820			
Upland	\$0		\$1,878		\$10,589		\$48,874	\$61,340			
Operational	\$0		\$0		\$0		\$2,500	\$2,500			
Equipment	\$0		\$0		\$0		\$22,600	\$22,600			
Contingency AEE&M	\$0		\$4,571		\$0		\$0	\$4,571			
Contingency Capital	\$0		\$3,325	2 1 F 1	\$13,302		\$13,302	\$29,929			
TOTAL	\$4,236		\$25,314		\$54,193		\$109,257	\$193,000			



Questions ?

